



Jindal SAW USA LLC

1411 FM565 RD BAYTOWN, TX 77523 U.S.A

Phone:281-573-2300

Doc.Ref.No. : F-LOG-005

Rev. No. : 00

Date : 08.06.2026

Daily Production Report (Summary)

Date: 08.06.2026

CUSTOMER : J.D. FIELDS & COMPANY

DIA : 20.000

PIPE TYPE : ERW

PO# : 61-84626

THICKNESS : 0.375

MILL : JINDAL PIPE USA

SO# : 4633009857

GRADE : X65 PSL2

JOINT TYPE : DRL

COATING TYPE : FBE

Description	Quantity	Length
Ordered Quantity	-	4,000.00
Pipes Received Today	0	0.00
Total Pipes Received as of Today	92	4,015.05
Total Pipes transferred IN (Bare)	0	0.00
Total Pipes transferred OUT (Bare)	0	0.00
Total Pipes transferred IN (Coated)	0	0.00
Total Pipes transferred OUT (Coated)	0	0.00
Pipe coated as of yesterday before repairs	37	1,585.58
Pipe coated Today before repairs	55	2,429.47
Total Pipe Coated as of Today before repairs	92	4,015.05
Total Pipes Coated as of Today after repairs	92	4,015.05
Balance Bare Pipes to Coat	0	0.00
Coated Pipes On Hold	10	437.82
Coated Pipes ready to ship	82	3,577.23
Coated Pipes Shipped as of Today	0	0.00
Bare Pipes Shipped as of Today	0	0.00
Bare Pipes reject in the yard	0	0.00

Hold Reason

Sequence No.	Heat	Reason	Remarks
000006	25112591	1-2 PART	
000013	25112591	1-2 PART	
000019	25110062	RING SAMPLE	
000026	25112591	1-2 PART	
000034	25116142	1-2 PART	
000050	25112591	1-2 PART	
000069	25112571	2 PART	
000074	25112571	1-2 PART	
000084	25112591	1-2 PART	
000089	25112551	2 PART	

		JINDAL SAW USA LLC Texas			Final Inspection Report								Doc. Ref. No. : F/ODC/Quality/009 Rev No. / Date : 02/23 March 2025	
Customer : J.D. FIELDS & COMPANY				PO No. : 61-84626				JSU : 4633009857/000100				MILL : JINDAL PIPE USA		
Size : 20.000 X 0.375		Coating Type : FBE		Date : 08.06.2026				Plant : BT01				Shift : A		
FBE :2000SG			FBE Batch : CV1606SY				ARO :				ARO Batch :			
Acceptance Criteria : Per Mill set up sheet and QAP for FBE/ARO Mills : 14:00 - 16:00														
Seq No.	Pipe No.			Holiday Detected and Repaired	Coating Thickness								Length	Remarks
	Heat No.	Heat Code	Pipe No.		1st	2nd	3rd	4th	5th	6th	7th	8th		
38	25112331		E25041967	0	19	16	20	18	17				44.390	
39	25112331		E25041962	0	19	16	20	18	17				44.520	
40	25112331		E25041976	0	19	16	20	18	17				44.390	
41	25112571		E25042607	0	19	16	20	18	17				44.350	
42	25112331		E25041982	0	20	18	16	17	19				44.390	
43	25112331		E25041973	0	20	18	16	17	19				44.350	
44	25112571		E25042595	0	20	18	16	17	19				44.350	
45	25116142		E25043029	0	20	18	16	17	19				44.390	
46	25112571		E25042613	0	20	18	16	17	19				44.350	
47	25112571		E25042654	0	20	18	16	17	19				44.350	
48	25112571		E25042625	0	20	18	16	17	19				44.350	
49	25116102		E25042966	0	20	18	16	17	19				44.480	
50	25112591		E25042682	0	20	18	16	17	19				44.350	
51	25116142		E25043036	0	16	18	20	19	17				44.390	
52	25112591		E25042687	0	16	18	20	19	17				44.350	
53	25112571		E25042609	0	16	18	20	19	17				44.350	
54	25112571		E25042616	0	16	18	20	19	17				44.350	
55	25112571		E25042606	0	16	18	20	19	17				44.350	
56	25112571		E25042605	0	16	18	20	19	17				44.350	
57	25112571		E25042596	0	16	18	20	19	17				44.350	
58	25112471		E25042280	0	16	18	20	19	17				44.350	
59	25112331		E25041972	0	16	18	20	19	17				44.350	
60	25112571		E25042619	0	21	19	17	18	20				44.520	
61	25112571		E25042614	0	21	19	17	18	20				44.350	

Shift Inspector :Rudy	Shift Supervisor :Duque
-----------------------	-------------------------

		JINDAL SAW USA LLC Texas			Final Inspection Report								Doc. Ref. No. : F/ODC/Quality/009 Rev No. / Date : 02/23 March 2025	
Customer : J.D. FIELDS & COMPANY				PO No. : 61-84626				JSU : 4633009857/000100				MILL : JINDAL PIPE USA		
Size : 20.000 X 0.375		Coating Type : FBE		Date : 08.06.2026				Plant : BT01				Shift : A		
FBE :2000SG			FBE Batch : CV1606SY				ARO :				ARO Batch :			
Acceptance Criteria : Per Mill set up sheet and QAP for FBE/ARO Mills : 14:00 - 16:00														
Seq No.	Pipe No.			Holiday Detected and Repaired	Coating Thickness								Length	Remarks
	Heat No.	Heat Code	Pipe No.		1st	2nd	3rd	4th	5th	6th	7th	8th		
62	25112571		E25042622	0	21	19	17	18	20				44.390	
63	25112571		E25042597	0	21	19	17	18	20				44.480	
64	25112571		E25042615	0	21	19	17	18	20				44.350	
65	25112571		E25042608	0	21	19	17	18	20				44.350	
66	25112331		E25041978	0	21	19	17	18	20				44.390	
67	25112331		E25041977	0	21	19	17	18	20				44.390	
68	25112571		E25042611	0	21	19	17	18	20				44.350	
69	25112571		E25042610	0	21	19	17	18	20				44.350	
70	25112331		E25041971	0	21	19	17	18	20				44.390	
71	25112331		E25041970	0	21	19	17	18	20				44.350	
72	25112591		E25042695	0	21	19	17	18	20				44.350	
73	25112571		E25042657	0	21	19	17	18	20				44.350	
74	25112571		E25042656	0	21	19	17	18	20				44.350	
75	25112571		E25042655	0	21	19	17	18	20				44.350	
76	25112571		E25042632	0	21	19	17	18	20				44.350	
77	25112591		E25042716	0	21	19	17	18	20				44.350	
78	25112591		E25042712	0	21	19	17	18	20				44.350	
79	25112591		E25042715	0	21	19	17	18	20				44.350	
80	25112591		E25042714	0	21	19	17	18	20				44.390	
81	25112591		E25042713	0	21	19	17	18	20				44.350	
82	25112591		E25042717	0	21	19	17	18	20				44.390	
83	25112591		E25042720	0	21	19	17	18	20				44.390	
84	25112591		E25042719	0	21	19	17	18	20				44.350	
85	25112591		E25042708	0	21	19	17	18	20				44.480	

Shift Inspector :Rudy	Shift Supervisor :Duque
-----------------------	-------------------------

		JINDAL SAW USA LLC Texas			Final Inspection Report								Doc. Ref. No. : F/ODC/Quality/009 Rev No. / Date : 02/23 March 2025	
Customer : J.D. FIELDS & COMPANY				PO No. : 61-84626				JSU : 4633009857/000100				MILL : JINDAL PIPE USA		
Size : 20.000 X 0.375			Coating Type : FBE		Date : 08.06.2026				Plant : BT01			Shift : A		
FBE :2000SG			FBE Batch : CV1606SY				ARO :				ARO Batch :			
Acceptance Criteria : Per Mill set up sheet and QAP for FBE/ARO Mils : 14:00 - 16:00														
Seq No.	Pipe No.			Holiday Detected and Repaired	Coating Thickness								Length	Remarks
	Heat No.	Heat Code	Pipe No.		1st	2nd	3rd	4th	5th	6th	7th	8th		
86	25112591		E25042718	0	21	19	17	18	20				44.350	
87	25112551		E25042575	0	21	19	17	18	20				44.390	
88	25112551		E25042559	0	21	19	17	18	20				44.390	
89	25112551		E25042551	0	21	19	17	18	20				44.390	
90	25112551		E25042536	0	21	19	17	18	20				44.390	
91	25112571		E25042635	0	21	19	17	18	20				44.350	
92	25116142		E25043008	0	21	19	17	18	20				33.200	

Shift Inspector :Rudy	Shift Supervisor :Duque
-----------------------	-------------------------